

Customer _____

Account No. _____

Location _____

Meter No. _____

TEST CERTIFICATION

This certifies that the gas piping system has been tested in accordance with NFPA-54 and found to be leak free and ready for gas service.

All lines must be tested at 150% of incoming pressure, a minimum of 3 psi, for a minimum of 10 minutes.

Property Owner

Installer

Printed Name _____

Printed Name _____

Signature _____

Signature _____

Date _____

Date _____

Phone _____

Phone _____

FOUNTAIN TOWN GAS CO., INC. • PH (765)763-6393 • FAX (765)763-7281